LIPDATE



Friday, September 7, 2018

September Activities:

- Monday, September 10th will be the beginning of night hauling dirt while excavation commences.
 This will be done by the dump trucks with the trailer using the approved haul route Monday through Friday from 6:00pm to 6:00am. Noise Variance Permits have been secured through October 5, 2018.
- There will be occasional day hauling and deliveries throughout the next month.
- At the end of this month, trailers will be set on top of the scaffolding to be used as field offices for Graham personnel.
- Piling is currently 50% complete and is on track to be finished by the end of next week.
- Lagging between vertical elements will begin next week and is expected to take place over the next 3-4 weeks.
- Once excavation has removed approximately 20 feet of soil, installation of soil nails and temporary shot-crete walls will begin Including conveyor install.

 Graham is gearing up to install additional handicap loading zones in front of the Frye Art Museum in anticipation of Conveyor Installation which is scheduled for early to middle of October – Date to be confirmed. This work will occur early in the morning and require a shutdown of Terry Avenue from Columbia to Cherry as well as a shutdown of Columbia from Terry Ave. to the Alley. The no parking curb paint will be applied prior to the pad being poured to alert citizens to clear their vehicles.

View this email in your browser

- Street lights along Terry are expected to be removed for construction purposes and will be replaced with Temporary Mobile Light Stands.
- Temporary power panels will be installed on site by electrical contractor and energized by SCL.

Questions?

Visit the Project Website:

www.707TerryProject.com

Email the team at:

707TerryProject@grahamus.com

Archived Newsletters

August 3, 2018 August 17, 2018





Copyright © 2018 Graham Management Services, All rights reserved.

unsubscribe from this list update subscription preferences