

UPDATE

[View this email in your browser](#)

Friday, October 5, 2018

CONVEYOR INSTALL TO BEGIN TOMORROW AT 2:30AM.

- The excavation conveyor is coming out Saturday morning, October 6th, at approximately 2:30am. This will require a shut-down of Terry Ave and Columbia Street during the morning hours of 12:00am through 12:00pm. Terry Avenue will then be opened up to the public with some earthwork activities still occurring on the street in order to test and calibrate the conveyor.
- Mass excavation is still underway. As of today, approximately 38% of the dirt has been removed from site.
- Soil Nails continue to be installed with shotcrete facing. This work is about two lifts or 20 feet below grade.

- Night hauling of dirt will continue next week and will be maintained for the following 6-7 weeks.
- Ongoing survey activities continue on site as well as survey monitoring of neighboring properties.
- Trailers will be installed up on the scaffolding along Columbia, hopefully within the next two months.

Questions?


Visit the Project Website:

www.707TerryProject.com

Email the team at:

707TerryProject@grahamus.com

Archived Newsletters

[August 3, 2018](#)[August 17, 2018](#)[September 7, 2018](#)


Copyright © 2018 Graham Management Services, All rights reserved.

[unsubscribe from this list](#) [update subscription preferences](#)