

UPDATE

[View this email in your browser](#)



Friday, November 23, 2018

- Earthwork activities will continue during select Saturdays in an effort to expedite the excavation scope and to minimize overall night hauling durations.
- Mass excavation and Shoring is complete. Detail excavation will continue until the end of December.
- Demobilization of Shoring equipment occurred on November 17th – there was a mobile crane brought in to pull equipment out of the hole as well as placed three trailers on the scaffolding. Road closures were put in place on Columbia and Terry for that day.
- December 7th to 9th - the conveyor will be demobilized and the tower crane will be erected. These activities will require road closures on Columbia and Terry.

- Detail excavations have begun and this will require deliveries of reinforcing, formwork and concrete redi-mix. Concrete pumps will be staged on Terry Avenue for various concrete pours.
- The site has been shut down for Thanksgiving from Thursday, November 22, 2018 through Sunday, November 25, 2018.


Questions?

Visit the Project Website:
www.707TerryProject.com

Email the team at:
707TerryProject@grahamus.com

Archived Newsletters

- [August 3, 2018](#)
- [August 17, 2018](#)
- [September 7, 2018](#)
- [October 1, 2018](#)
- [October 5, 2018](#)
- [October 19, 2018](#)
- [November 9, 2018](#)



Copyright © 2018 Graham Management Services, All rights reserved.

[unsubscribe from this list](#) [update subscription preferences](#)