

UPDATE

[View this email in your browser](#)

Monday, October 1, 2018

**October Activities:**

- Mass excavation is still underway. As of today, approximately 30% of the dirt has been removed from site.
  - Piling has been completed and the large drilling equipment has been moved off site. A smaller rig has been mobilized to perform soil nailing operations.
  - Soil Nails are being installed with shot-crete facing. This work will be two lifts or 20 feet below grade.
  - Two trailers for field personnel have been mobilized and are currently being set up to house Graham staff.
  - Night hauling of dirt will continue this next week and will be maintained for the following 7-8 weeks.
- October 6<sup>th</sup> is the confirmed date to mobilize and install the earthwork conveyor. This will require a shut down of Terry Ave and Columbia Street during the morning hours of 12:00am through 12:00pm. Terry Avenue will then be opened up to the public with some earthwork activities still occurring on the street in order to test and calibrate the conveyor.
  - Ongoing survey activities on-site, as well as survey monitoring of neighboring properties continues.
  - Trailers will be installed up on the scaffolding along Columbia within the next month.

**Questions?**

Visit the Project Website:  
[www.707TerryProject.com](http://www.707TerryProject.com)

Email the team at:  
[707TerryProject@grahamus.com](mailto:707TerryProject@grahamus.com)

**Archived Newsletters**[August 3, 2018](#)[August 17, 2018](#)[September 7, 2018](#)**GRAHAM**

Copyright © 2018 Graham Management Services, All rights reserved.

[unsubscribe from this list](#) [update subscription preferences](#)