

UPDATE

[View this email in your browser](#)

Friday, October 19, 2018


- Earthwork activities will continue during select Saturdays in an effort to expedite the mass excavation scope and to minimize overall night hauling durations.
- Saturday, October 20th will have the extension of the conveyor arrive and install. This will not cause any long-term traffic issues or road closures.
- Excavation and Shoring is at approximately 50% with completion of mass excavation projected to be the middle of November.
- Night hauling is still continuing and is projected to carry on until the end of the excavation - scheduled to complete in November. Daytime earthworks on select Saturdays.
- Shoring Equipment Demobilization is currently scheduled for mid-to-late November. This work will require road closures on Terry and Columbia.
- Conveyor Demobilization is currently scheduled for the later part of November. This work will require road closures on Terry and Columbia.
- Tower Crane Mobilization and Erection is scheduled for late November or Early December. This will occur on a Saturday. This work will require road closures on Terry and Columbia.

Questions?

Visit the Project Website:

www.707TerryProject.com

Email the team at:

707TerryProject@grahamus.com**Archived Newsletters**[August 3, 2018](#)[August 17, 2018](#)[September 7, 2018](#)[October 1, 2018](#)[October 5, 2018](#)**GRAHAM**

Copyright © 2018 Graham Management Services, All rights reserved.

[unsubscribe from this list](#) [update subscription preferences](#)