

UPDATE

[View this email in your browser](#)

Friday, November 9, 2018

- Earthwork activities will continue during select Saturdays in an effort to expedite the mass excavation scope and to minimize overall night hauling durations.
- Excavation and Shoring is approximately 90% with completion of mass excavation projected to be the middle of November.
- Demobilization of equipment will occur on Saturday, November 17th - there will be a mobile crane brought in to pull equipment out of the hole as well as place three trailers on the scaffolding. This will require road closures on Columbia and Terry for that day.
- Night hauling is ongoing and is projected to carry on until the end of excavation - scheduled to complete in November.
- Friday, December 7th to Sunday, December 9th - the conveyor will be demobilized and the tower crane will be erected. These activities will require road closures on Columbia and Terry.
- Detail excavations and structural cast-in-place concrete elements will begin in November. This will require deliveries of reinforcing, formwork and concrete redi-mix. Concrete pumps will be staged on Terry Avenue for various concrete pours.
- The site will be shut down for Thanksgiving from Thursday, November 22nd through Sunday, November 25th.


**Questions?**

Visit the Project Website:  
[www.707TerryProject.com](http://www.707TerryProject.com)

Email the team at:  
[707TerryProject@grahamus.com](mailto:707TerryProject@grahamus.com)

**Archived Newsletters**

[August 3, 2018](#)  
[August 17, 2018](#)  
[September 7, 2018](#)  
[October 1, 2018](#)  
[October 5, 2018](#)  
[October 19, 2018](#)

**GRAHAM**

Copyright © 2018 Graham Management Services, All rights reserved.

[unsubscribe from this list](#) [update subscription preferences](#)