

UPDATE

[View this email in your browser](#)**Tuesday, December 4, 2018**


- December 7th to 9th - the conveyor will be demobilized and the tower crane will be erected. These activities will require road closures on Columbia and Terry starting Friday night and continue throughout the weekend, if needed.
- Earthwork activities will continue during select Saturdays in an effort to expedite the excavation scope.
- Night hauling of soil is completed.
- Mass excavation and Shoring is complete. Detail excavation will continue until the end of December.
- Detail excavations have begun and this will require deliveries of reinforcing, formwork and concrete redi-mix. Concrete pumps will be staged on Terry Avenue for various concrete pours.
- The site will be shut down on Christmas and New Year's Day.

Questions?

Visit the Project Website:

www.707TerryProject.com

Email the team at:

707TerryProject@grahamus.com**Archived Newsletters**[August 3, 2018](#)[August 17, 2018](#)[September 7, 2018](#)[October 1, 2018](#)[October 5, 2018](#)[October 19, 2018](#)[November 9, 2018](#)[November 23, 2018](#)**GRAHAM**

Copyright © 2018 Graham Management Services, All rights reserved.

[unsubscribe from this list](#) [update subscription preferences](#)